



LAKE WHATCOM WATER AND SEWER DISTRICT

Division 7 Reservoir Seismic Upgrade and Shake Alert Implementation Project

Project Overview and Update

May 25, 2022




Div 7 Reservoir - Presentation Overview

- ❖ Project Background
- ❖ Design Background and Criteria
- ❖ Distribution System Operation
- ❖ Distribution System Changes
- ❖ Proposed Tanks Simulation Analyses
- ❖ Field Testing and SVWTP Operational Changes
- ❖ Proposed Reservoir Sizing
- ❖ Project Timeline
- ❖ Construction Costs



Div 7 Reservoir - Project Background






Div 7 Reservoir - Project Background

- ❖ December 2016 structural analysis report (BHC Consultants) – Division 7 Water Reservoir identified as structurally and seismically deficient, HIGH PRIORITY for replacement.



Figure 1 - Division 7 Reservoir - Proposed Replacement with 2 Reservoirs




- ❖ 2016 Water System Plan Update (Wilson Eng.) – Capacity Analysis shows Division 7 Reservoir oversized. Recommended alternatives analysis for upgrades and repair of existing tank vs. replacing with more appropriate size.
- ❖ Feb 2018 Alternatives Analysis Tech Memo (Wilson Eng) – Recommended alternative to replace with two appropriate sized concrete tanks.



Div 7 Reservoir - Project Background


- ❖ 2018 District applied for FEMA Hazard Mitigation Grant to fund the reservoir replacement project, and implement ShakeAlert (earthquake early warning system) on these reservoirs and elsewhere.
- ❖ December 2020 Grant Application Supplement Tech Memo (Wilson Eng). – confirmed long-term preferred approach was two concrete reservoirs.
- ❖ Fall 2021 District selection of consultant team.
- ❖ Currently in progress – Funding Phase 1 Design and Permitting.





Div 7 Reservoir – Design Background/Criteria

- ❖ WA State Department of Health – Water System Design Manual
 - Framework for consistent water system designs for safe and reliable drinking water.
 - Regularly reviewed and updated, latest edition June, 2020.
 - Collaborated contributions from experienced experts in the industry; government regulators (engineers and planners), consulting engineers, municipalities, and operators.






Div 7 Reservoir – Design Background/Criteria

❖ LWWSD Comprehensive Water System Plan

- Adopted by LWWSD Board June 27, 2018
- Approved by WA State DOH October 3, 2018
- Establish Design Standards
 - Water Use - past, current, trends
 - Design parameter ADD, MDD, PHD
 - Fire Flow rate and duration


❖ Other Design Considerations:

- Build-Out Conditions
- Water age, negative water quality effects
- Operational inefficiencies
- Two tanks vs. One tank
- New Site





Div 7 Reservoir – Distribution System Operation



LEGEND

- NO FLOW
- GENEVA
- DIVISION 22
- DIVISION 30
- DIVISION 7

CIVIL
STRUCTURAL
SURVEY

WILSON
ENGINEERING
WILSONENGINEERING.COM

DESIGNED BY: [blank]
DRAWN BY: [blank]
CHECKED BY: [blank]

LAKE WHATCOM WATER & SEWER DISTRICT
BELLINGHAM WASHINGTON
DIVISION 7 RESERVOIR SEISMIC UPGRADE
CURRENT SERVICE AREAS


DATE: FEB. 16, 2022
SCALE: AS SHOWN
PROJECT: 2021-130

SHEET 1 OF 4

(c) OpenStreetMap contributors, and the GIS user community



Div 7 Reservoir – Distribution System Changes



 WILSON ENGINEERING WILSONENGINEERING.COM	
CIVIL STRUCTURAL SURVEY	
 LAKE WHATCOM WATER & SEWER DISTRICT	
DESIGNED BY WASHINGTON	DRAWN BY WASHINGTON
DIVISION 7 RESERVOIR SEISMIC UPGRADE SERVICE AREAS - OPTION C	
CHECKED BY WASHINGTON	PROJECT 2021-130
DATE FEB. 16, 2022	SCALE AS SHOWN
SHEET 4	OF 4

Esri, HERE, Garmin, (c) OpenStreetMap contributors, and the GIS user community



Div 7 Reservoir – Simulation Analyses, Proposed

Option C Summary:


Reservoir	Capacity (gallons)	Build-out ERUs		Sum of required storage (gallons)	Surplus of storage (gallons)	Surplus of storage (%)
		Geneva	Sudden Valley			
Proposed Division 7A	422,800		1078	419,384	3,416	0.8%
Proposed Division 7B						
Division 22	1,158,859	178	2333	976,340	182,519	15.7%
Division 22 New						
Division 30	146,869		369	112,445	34,425	23.4%
Geneva	508,333	692		266,606	241,726	47.6%

Note: Fire Suppression Storage is nested within Standby Storage for all reservoirs



Div 7 Reservoir – Simulation Analyses, Proposed

Division 7 Sizing Analysis - WTP Run Simulation @ 700 GPM on Average Day at Buildout





Div 7 Reservoir – SVWTP Operational Changes

- ❖ Proposed distribution system changes result in:
 - More demand on Div 22 reservoirs
 - Less demand on Div 7

- ❖ Implementing lead/lag control scheme for Div 7 / Div 22 transmission pumps



Div 7 Reservoir – Progression of Field Testing and SVWTP Operational Changes


- ❖ New control scheme to work under all conditions:
 - Existing distribution system operation or proposed distribution system operation
- ❖ Step 1: Implementing new transmission pump control strategy
 - Currently underway
- ❖ Step 2: Implement distribution system operation modification
 - Had tested previously, but now with new pump control strategy
- ❖ Step 3: Planning to test SVWTP production at 1,000 gpm with the above two changes
 - 1,000 gpm production not required for proposed Div 7 tanks, but dovetails nicely with project and is almost necessary
 - To meet peak summer demands
 - To keep tanks from draining during a significant leak



Div 7 Reservoir – Proposed Reservoir Sizing

❖ Div 7 reservoir volumes:


- Operating is nearly identical to current
- Equalizing is not needed
- Standby is less than current standby
 - Driven by number of connections being served, which is going down significantly
- Existing Div 7 had excessive storage capacity
 - Removing the excessive volume will improve system efficiency and improve water age





Div 7 Reservoir – Project Timeline

- ❖ Completed:
 - Survey
 - Geotechnical investigation
 - Telemetry testing
- ❖ In-Progress:
 - Operational optimization
 - Final Sizing
 - Preparing Permitting Applications/Documents
 - Preliminary Design
 - Easement negotiations





Div 7 Reservoir – Project Timeline

- ❖ Future Target Dates:
 - County Pre-Application Meeting; mid-June
 - DOH Project Report; July 2022
 - Conditional Use Permit and Variance; submit early August 2022
 - Design and Public Outreach; Aug-Dec 2022
 - Bidding; January 2023
 - Construction; June 2023






Div 7 Reservoir – Project Construction Cost Estimate

- ❖ Construction Cost Estimate (ROM, Pre-Design):
 - New Facilities = \$2.1 M (incl. 20% contingency, sales tax)
 - Demo Existing = \$225,000
 - TOTAL = \$2.4 M
- ❖ Industry Wide Cost Escalation

CONSTRUCTION COST INDEX



The *Mortenson Cost Index* is showing a single quarter increase of 2.3% nationally and 1.6% in Seattle. Over the last twelve months, costs increased 18.3% nationally and 21.8% in Seattle.

Source: Mortenson, Cost Index, Seattle:
<https://www.mortenson.com/cost-index/seattle>



